

- CONSTRUCTION STAGING BY SECTION  
PHASE 1A
1. IN WORK AREA 1C.3, FOLLOW STEPS 1-10.
  2. ONCE EROSION CONTROL MEASURES HAVE BEEN INSTALLED, EARTHWORK MAY BEGIN (STEPS 11-17).
  3. ONCE WORK AREA 1C.3 IS DETERMINED TO BE TEMPORARILY STABILIZED (STEPS 18-22), WORK MAY BEGIN IN WORK AREA 1C.4.
  4. TIMING OF UTILITY AND STORMWATER STRUCTURES IS AT THE CONTRACTORS DISCRETION.


- TYPICAL EROSION AND SEDIMENT CONTROL SEQUENCING
- PRE-CONSTRUCTION AND SITE PREPARATION**
1. PRE-CONSTRUCTION MEETING—PROTOCOL MAY BE MODIFIED BY DESIGNATED EROSION CONTROL SPECIALIST.
  2. DEFINE INSPECTION SCHEDULE, REVIEW STORMWATER POLLUTION PREVENTION PLAN.
  3. STAKEOUT ROAD CENTERLINE, CLEARING LIMITS, WETLANDS, AND STREAMS.
  4. INSTALL TREE PROTECTION AND WETLAND PROTECTION FENCE.
  5. INSTALL STABILIZED CONSTRUCTION ENTRANCES AS SPECIFIED.
  6. CUT AND REMOVE EXISTING TREES AND LOGS, DO NOT GRUB STUMPS.
- TEMPORARY RUNOFF AND DRAINAGE CONTROL**
7. HYDROSEED RYE ON CLEARED AREAS NOT INCLUDED IN INITIAL EARTHWORK CONSTRUCTION.
  8. INSTALL PERMETER EROSION CONTROL INCLUDING SILT FENCE, BIO-LOGS, EARTH BERM, AND INLET PROTECTION AT EXISTING CULVERTS.
  9. INSTALL WATER BARS IN LOCATIONS AS SPECIFIED BY ON-SITE EROSION AND SEDIMENT CONTROL SPECIALIST.
  10. INSTALL TEMPORARY CULVERTS INCLUDING INLET AND OUTLET PROTECTION, AND PERMANENT CULVERTS WHERE APPROPRIATE.

- EARTHWORK AND SITE CONSTRUCTION**
11. GRUB STUMPS IN SEDIMENT BASIN LOCATIONS, EXCAVATE SEDIMENT BASINS AND SHAPE TEMPORARY DIVERSION SWALES.
  12. STABILIZE SEDIMENT BASINS AND DIVERSION SWALES.
  13. INSTALL CHECKDAMS AS REQUIRED.
  14. GRUB REMAINING STUMPS, BEGIN ROUGH GRADING.
  15. INSTALL INFRASTRUCTURE, INCLUDING GATCH BASINS WITH INLET PROTECTION, PIPING, PERMANENT DRAINAGE STRUCTURES WITH INLET AND OUTLET PROTECTION, AND GOLF COURSE IRRIGATION AS REQUIRED.
  16. BUILD ROADWAYS AND STABILIZE.
  17. PLACE ROAD SUBGRADE, STABILIZE, AND BUILD PERMANENT STORMWATER CONVEYANCE SWALES.

- TEMPORARY STABILIZATION OF WORK AREA**
18. SEED AND MULCH ALL BARE SOIL AREAS TO REMAIN UNDISTURBED FOR MORE THAN 7 DAYS.
  19. APPLY ROLLED EROSION CONTROL PRODUCT OR HYDROSEED A MIXTURE OF WOOD FIBER MULCH WITH TACKIFYING AGENT, TO ALL SLOPES 3:1 OR GREATER.
  20. INSPECT ALL PERMETER EROSION CONTROL AND REPAIR AS DIRECTED.
  21. INSTALL/REPAIR ALL INLET AND OUTLET PROTECTION, PERMETER SWALE STABILIZATION SUCH AS TURF REINFORCEMENT MATS, RIP RAP, AND CHECKDAMS.
  22. REMOVE SEDIMENT FROM TRAPPING DEVICES.

- PERMANENT STABILIZATION**
23. REPAIR/RE-SEED ALL BARE SPOTS.
  24. CONSTRUCT PERMANENT STORMWATER BASINS, OR CONVERT SEDIMENT BASINS. STABILIZE SIDE SLOPES.
  25. INSTALL SOD ON ALL AREAS AS SPECIFIED.
  26. PAVE ROADS, INSTALL PROPOSED PLANT MATERIALS.
  27. RECEIVE CERTIFICATION OF STABILIZATION FROM EROSION AND SEDIMENT CONTROL SPECIALIST.
  28. CLEAN ALL STORMWATER SYSTEMS OF SEDIMENT, TRASH, AND DEBRIS.
  29. REMOVE TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES AS APPROVED BY THE EROSION AND SEDIMENT CONTROL SPECIALIST.

LEGEND	SYMBOL
PROPERTY BOUNDARY	---
WORK AREA	---
HAUL ROAD	---
SILT FENCE	-x-x-x-x-x-x-x-x-
DIVERSION SWALE	==>==>==>==>
CONVEYANCE SWALE	->->->->->
STORMWATER PIPE	-ST-ST-ST-
WATERBAR	-WB-WB-WB-
DEWATERING DISPERSION PIPE	-DP-DP-DP-DP-DP-
SEDIMENT BASIN DEWATERING PIPE	---
SEDIMENT BASIN	---
STABILIZED WORK AREA	---




This drawing is not certified for the  
purposes of construction, unless it  
is specifically noted as issued for  
construction.

Submission:  
FOR REGULATORY  
APPROVALS ONLY

PREPARED FOR:  
Crossroads Ventures, L.L.C.  
PO Box 267  
Mt. Tremper, NY 12457

The Modified Belleayre Resort at Catskill Park  
Wildacres Resort & The Highmount Spa Resort  
Town of Shandaken & Town of Middletown, New York  
Title  
Sediment and Erosion Control Plan- Highmount

Key Plan



Revisions	03/02/2012
1	

Project: 07074  
Date: 03/30/2011  
Drawing

L-3.24a